BRENLOW BUILDERS, INC. REQUEST FOR INFORMATION

RFI No.: 012 **Date:** 10/02/2026
Project: Linden Court Office Building, Job 26-900 **Response needed by:** 10/09/2026
To: Talverd & Rowe Structural Engineers (SER) **From:** D. Pryor, Project Engineer
Subject: Beam B-3 (Level 2, line 3, grids C to D) - stirrup spacing at supports

Request
At grid C the B-3 end zone is congested where the #8 top bars of B-3 and the column vertical bars meet the #4 stirrups at 6 in. We request to place the B-3 end-zone stirrups at **#4 @ 10 in.** (2 legs) within 6'-0" of both supports, in lieu of #4 @ 6 in. Middle zone #4 @ 12 in. unchanged. The Level 2 pour is scheduled for 10/16/2026.

Supporting calculation (by Brenlow Builders field engineering)
The end zone of B-3 frames into column C-3, so we used the column and joint concrete strength f'c = 5,000 psi (S-001 B1).
Vu at d (from SER calc 4.3, grid C) = 94.0 kips. bw = 16 in., d = 27.5 in.
Vc = 2 x 1.0 x sqrt(5,000) x 16 x 27.5 / 1,000 = 62.2 kips
Vs (#4 @ 10, 2 legs) = 0.40 x 60 x 27.5 / 10 = 66.0 kips
phi Vn = 0.75 x (62.2 + 66.0) = 96.2 kips >= Vu = 94.0 kips. Ratio 0.98, OK.
Maximum spacing d/2 = 13.75 in. > 10 in., OK.

Cost or schedule impact: none if accepted by 10/09/2026; avoids rework of the end-zone cages.

Contractor's suggestion: accept #4 @ 10 in. end zones as calculated above.