TALVERD & ROWE STRUCTURAL ENGINEERS RFI RESPONSE - DRAFT, NOT ISSUED

RFI No.: 012 **Project:** Linden Court Office Building, Job 26-900
Drafted by: J. Ostrowski, EIT **Date:** 10/05/2026
For review and signature: A. Rowe, P.E., Structural Engineer of Record

Response:

We have reviewed the contractor's calculation for beam B-3. With #4 stirrups @ 10 in. the design shear strength is 96.2 kips against Vu = 94.0 kips at d, and the spacing is within d/2. The request is **ACCEPTED**

Place B-3 end-zone stirrups at #4 @ 10 in. (2 legs) within 6'-0" of grids C and D. All other requirements of S-201 remain.

Internal note (JO): checked the arithmetic of the RFI calc, matches. Vu taken from our calc 4.3.